# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Improvements and Asphalting to roads at Besthara bheedhi in chowdeshwari ward no -02 of yelahanka Sub division. |
| 2 | Amount of Work Portion | Rs. 26.00 lakhs |
| 3 | Estimated Cost | Rs. 30.00 lakhs |
| 4 | Name of Contractor | Sri M N Ramaiah |
| 5 | Agreement No | EE(YNK.D)E-PMT- 01 /W.O/ 0042 /2020-21 Dt : 16-6-2020. |
| 6 | No and date under which work order issued | EE(YNK.D)E-PMT- 01 /W.O/ 0042 /2020-21 Dt : 16-6-2020. |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting extension of time | ~~16-9-2020~~ 31-08-2020 |
| 9 | Date of receipt of application in the sub division office | ~~16-9-2020~~ 31-08-2020 |
| 10 | Extension granted if any | |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Earth work excavation RCC drain and laying bed concrete |
| 12 | Work carried out during 1st extension | |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 287 days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed | |
| 17 | Balance of work remaining to be done | Balance work has to be done in the Time extension period, |
| 18 | Probable time required for completion of remaining work | 287 days |

| | | |
|---|---|---|
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | |
| 20 | Whether notice as per clause of contract has been issued. | yes |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Due to covid-19 and BWSSB work No penalty may be imposed. |

Assistant Engineer

Executive Engineer
Yelahanka Sub Division Bangalore-64

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Asst. Executive Engineer
Yelahanka Sub. Division
(BBMP Yhk. Zn)
Yelahanka, Bangalore

ಸಹಾಯಕ ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ